

Biju Patnaik University of Technology, Orissa Rourkela

Review of the Construction Work of BPUT at Chhend, Rourkela.

Venue : Office Chamber of VC, Gandamunda, Bhubaneswar

Date : Thursday, Sept 23, 2009

Time : 1230 hrs.

The meeting was chaired by the VC and the other member present were -

- 1) Mr. R. Agrawal - CGM, IDCO
- 2) MR. S. S. Ray - Reader, Architecture, CET, BBSR & Process Owner for construction work at Chhend, Rourkela.
- 3) Dr. M.D. Satpathy - Director and FO I/C, BPUT, Orissa
- 4) Dr. A.N. Acharya - Registrar, BPUT, Orissa

Discussion:-

The details on the note of FO, BPUT, Orissa was discussed. The progress of the construction of different buildings were discussed. The structures of the building already constructed have been discussed. Serious discrepancies/ structural defects were observed in the Administrative buildings. Moreover, M/s S.K.Das Associated Architects has not participated in the tendering process although it was part of the MOU signed with him. The list of ongoing projects was enclosed in Annexure-I, submitted by IDCO.

Decisions:-

1. It was decided to have a mutual discussion between BPUT & M/s S.K.Das Associated Architects and IDCO to terminate the agreement after payment of the pending bills with the noting that no further payment would be made from BPUT to M/s S.K.Das Associated Architects.
2. The bills pending for M/s S.K.Das Associated Architects may be paid as per agreement after getting views from IDCO.
3. For ongoing projects as per Annexure-I, it was resolved to terminate the agreement with present status of buildings under constructions without seeking any further drawings from M/s S.K.Das Associated Architects or drawings could be taken only to complete those buildings. This has to be done on mutual agreement. No new building to be started with the structural drawings from M/s S.K.Das Associated Architects hence forth.
4. Fresh Expression of interest for architectural consultancies may be invited after termination of agreement.